

April 2023

March '23							May '23						
S	M	T	W	T	F	S	S	M	T	W	T	F	S
			1	2	3	4		1	2	3	4	5	6
5	6	7	8	9	10	11	7	8	9	10	11	12	13
12	13	14	15	16	17	18	14	15	16	17	18	19	20
19	20	21	22	23	24	25	21	22	23	24	25	26	27
26	27	28	29	30	31		28	29	30	31			

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
26	27	28	29	30	31	1
2	3	4	5	6	7	8
9	10	11	12 CONTRACT SIGNING/ PRE-CON MEETING @1PM	13	14 ON-SITE WITH THIRSTY TURF TO DISCUSS TEMP WATER INSTALLATION @2PM	15
16	17 INTERIOR PLUMBING ROUGH-INS	18 INTERIOR PLUMBING ROUGH-INS	19 INTERIOR PLUMBING ROUGH-INS	20 INTERIOR PLUMBING ROUGH-INS	21 INTERIOR PLUMBING ROUGH-INS	22
23	24 MOBILIZE SETUP TRAFFIC CONTROL SITE SIGNAGE TREE REMOVAL INTERIOR PLUMBING	25 MAIN SHUTDOWN 9A-2P CUT IN VALVE & 2" TEMP HOOKUPS TREE REMOVAL INTERIOR PLUMBING	26 TEMP WATER INSTALLATION SAWCUTTING TREE REMOVAL INTERIOR PLUMBING	27 TEMP WATER INSTALLATION SAWCUTTING TREE REMOVAL INTERIOR PLUMBING	28 TEMP WATER INSTALLATION SAWCUTTING TREE REMOVAL INTERIOR PLUMBING	29
30	1	Notes				

May 2023

April '23							June '23						
S	M	T	W	T	F	S	S	M	T	W	T	F	S
						1					1	2	3
2	3	4	5	6	7	8	4	5	6	7	8	9	10
9	10	11	12	13	14	15	11	12	13	14	15	16	17
16	17	18	19	20	21	22	18	19	20	21	22	23	24
23	24	25	26	27	28	29	25	26	27	28	29	30	
30													

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
30	1 TEMP WATER INSTALLATION INTERIOR PLUMBING	2 TEMP WATER INSTALLATION INTERIOR PLUMBING	3 TEMP WATER INSTALLATION CORE EXISTING SMH INSTALL SEWER MAIN INTERIOR PLUMBING	4 TEMP WATER INSTALLATION INSTALL SEWER MAIN INTERIOR PLUMBING SHUT DOWN MAIN-HORSESHOE	5 INSTALL SEWER MAIN INTERIOR PLUMBING	6
7	8 INSTALL SEWER MAIN INSTALL SEWER SERVICES	9 INSTALL SEWER MAIN INSTALL SEWER SERVICES	10 INSTALL SEWER MAIN INSTALL SEWER SERVICES	11 INSTALL SEWER MAIN INSTALL SEWER SERVICES	12 INSTALL SEWER MAIN INSTALL SEWER SERVICES	13
14	15 INSTALL SEWER MAIN INSTALL SEWER SERVICES	16 INSTALL SEWER MAIN INSTALL SEWER SERVICES	17 INSTALL SEWER MAIN INSTALL SEWER SERVICES	18 INSTALL SEWER MAIN INSTALL SEWER SERVICES	19 INSTALL SEWER SERVICES	20
21	22 CUT & CAP X-COUNTRY MAIN LOWABLE FILL X-COUNTRY MAIN	23 HOOK UP TO WTR IN WESCOTT LAY WATER MAIN-WESCOTT SVC'S TO R.O.W.	24 LAY WATER MAIN-WESCOTT SVC'S TO R.O.W.	25 LAY WATER MAIN-WESCOTT SVC'S TO R.O.W.	26 LAY WATER MAIN-WESCOTT SVC'S TO R.O.W.	27
28	29 MEMORIAL DAY NO WORK	30 LAY WATER MAIN-WESCOTT SVC'S TO R.O.W.	31 LAY WATER MAIN-WESCOTT SVC'S TO R.O.W.	1	2	3
4	5	Notes				

June 2023

May '23							July '23						
S	M	T	W	T	F	S	S	M	T	W	T	F	S
	1	2	3	4	5	6							1
7	8	9	10	11	12	13	2	3	4	5	6	7	8
14	15	16	17	18	19	20	9	10	11	12	13	14	15
21	22	23	24	25	26	27	16	17	18	19	20	21	22
28	29	30	31				23	24	25	26	27	28	29
							30	31					

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
28	29	30	31	1 LAY WATER MAIN-WESCOTT SVC'S TO R.O.W.	2 LAY WATER MAIN-WESCOTT SVC'S TO R.O.W.	3
4	5 LAY WATER MAIN-WESCOTT SVC'S TO R.O.W.	6 LAY WATER MAIN-WESCOTT SVC'S TO R.O.W. TEMP BLOWOFF @ INT	7 HOOK UP TO WTR IN MAPLE LAY WATER MAIN-MAPLE	8 LAY WATER MAIN-MAPLE SVC'S TO R.O.W.	9 LAY WATER MAIN-MAPLE SVC'S TO R.O.W.	10
11	12 LAY WATER MAIN-MAPLE SVC'S TO R.O.W.	13 LAY WATER MAIN-MAPLE SVC'S TO R.O.W.	14 LAY WATER MAIN-MAPLE SVC'S TO R.O.W.	15 LAY WATER MAIN-MAPLE SVC'S TO R.O.W.	16 LAY WATER MAIN-MAPLE SVC'S TO R.O.W.	17
18	19 LAY WATER MAIN-MAPLE SVC'S TO R.O.W.	20 LAY WATER MAIN-MAPLE SVC'S TO R.O.W.	21 LAY WATER MAIN-MAPLE SVC'S TO R.O.W.	22 LAY WATER MAIN-MAPLE SVC'S TO R.O.W.	23 LAY WATER MAIN-MAPLE SVC'S TO R.O.W.	24
25	26 LAY WATER MAIN-MAPLE SVC'S TO R.O.W.	27 LAY WATER MAIN-MAPLE SVC'S TO R.O.W.	28 HOOK UP SVC'S-WESCOTT	29 HOOK UP SVC'S-WESCOTT	30 CLEANUP FOR VACATION	1
2	3	Notes				

July 2023

June '23							August '23						
S	M	T	W	T	F	S	S	M	T	W	T	F	S
				1	2	3			1	2	3	4	5
4	5	6	7	8	9	10	6	7	8	9	10	11	12
11	12	13	14	15	16	17	13	14	15	16	17	18	19
18	19	20	21	22	23	24	20	21	22	23	24	25	26
25	26	27	28	29	30		27	28	29	30	31		

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
25	26	27	28	29	30	1
2	3 VACATION NO WORK	4 VACATION NO WORK	5 VACATION NO WORK	6 VACATION NO WORK	7 VACATION NO WORK	8
9	10 HOOK UP SVC'S-WESCOTT	11 HOOK UP SVC'S-WESCOTT	12 HOOKUP SVC'S-MAPLE	13 HOOKUP SVC'S-MAPLE	14 HOOKUP SVC'S-MAPLE	15
16	17 HOOKUP SVC'S-MAPLE	18 HOOKUP SVC'S-MAPLE	19 HOOKUP SVC'S-MAPLE DISCONNECT TEMP WATER REMOVE TEMP BLOWOFF REMOVE CHL TAPS	20 PREP FOR PVMT DISCONNECT TEMP WATER HOOKUP TEMP WTR-PROSPECT	21 PREP FOR PVMT DISCONNECT TEMP WATER HOOKUP TEMP WTR-PROSPECT	22
23	24 FINE GRADE DISCONNECT TEMP WTR HOOKUP TEMP WTR-PROSPECT	25 BASE PAVE-WESCOTT&MAPLE HOOKUP TEMP WTR-PROSPECT	26 BASE PAVE-WESCOTT&MAPLE HOOKUP TEMP WTR-PROSPECT SHUT DOWN MAIN-PROSPECT	27 HOOKUP TO WTR-PROSPECT LAY WTR MAIN-PROSPECT SVC'S TO R.O.W. CLEANUP WESCOTT/MAPLE	28 LAY WTR MAIN-PROSPECT SVC'S TO R.O.W. CLEANUP WESCOTT/MAPLE	29
30	31 LAY WTR MAIN-PROSPECT SVC'S TO R.O.W. CLEANUP WESCOTT/MAPLE	Notes				

August 2023

July '23							September '23						
S	M	T	W	T	F	S	S	M	T	W	T	F	S
						1						1	2
2	3	4	5	6	7	8	3	4	5	6	7	8	9
9	10	11	12	13	14	15	10	11	12	13	14	15	16
16	17	18	19	20	21	22	17	18	19	20	21	22	23
23	24	25	26	27	28	29	24	25	26	27	28	29	30
30	31												

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
30	31	1 LAY WTR MAIN-PROSPECT CLEANUP WESCOTT/MAPLE	2 LAY WTR MAIN-PROSPECT	3 LAY WTR MAIN-X-COUNTRY	4 LAY WTR MAIN-X-COUNTRY	5
6	7 LAY WTR MAIN-X-COUNTRY TEMP 8X2 BLOWOFF DORA	8 FILL, PRESSURE TEST, CHLORINATE MAIN-PROSPECT REMOVE HYDRANTS-PROSPECT PREP FOR FLOWABLE FILL	9 BLOWOFF MAIN IN PROSPECT DRAW SAMPLE-PROSPECT REMOVE HYDRANTS-PROSPECT PREP FOR FLOWABLE FILL	10 FLOWABLE FILL-PROSPECT CLEAN UP X-COUNTRY MAIN	11 HOOKUP SVC'S-PROSPECT	12
13	14 HOOKUP SVC'S-PROSPECT	15 HOOKUP SVC'S-PROSPECT REMOVE TEMP BLOWOFF-DORA REMOVE CHL TAP-PROSPECT DISCONNECT TEMP WATER	16 PREP TRENCH PATCHES CLEANUP PROSPECT DISCONNECT TEMP WATER	17 FINAL PREP FOR FINISH PAVE DISCONNECT TEMP WATER	18 FINISH PAVE-WESCOTT/MAPLE TRENCH PATCH-PROSPECT	19 FINISH PAVE-WESCOTT/MAPLE TRENCH PATCH-PROSPECT
20	21 CLEANUP/DEMOBILIZE	22 CLEANUP/DEMOBILIZE	23 CLEANUP/DEMOBILIZE	24 CLEANUP/DEMOBILIZE	25 CLEANUP/DEMOBILIZE	26
27	28	29	30	31	1	2
3	4	Notes				